COMPLETION REPORT

1	Name of the work	Repairs to culverts and drains in W. no. 12 Shettyhalli Sub Division
2	Sanctioned Estimate No. & Date	EE/DD/AA/06/15-16 .04-1-2016
3	Head of Account which is chargeable	P. 1771
4	Instrument Order NO. & Date	RE./DD/WO/30/15-16. 24/3/2016.
5	Name Of Contractor	M/S Inchara Construction, # 60, 4th Cross, Nandi Nagara, Hesaraghatta Main road, chikkabanavara, Bangalore-560090
6 a	Time Stipulated for Completion of work	90 - days.
b	Delay in Exculpation of Work	
7	Measurement recorded in	30-6-2016.
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Ravi. N. K.
	b) Asst. Exe Engineer	

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10,00 000/-	9 04 719 =00	—	70,000/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N. K.

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER